

Project Title: Tioga Gas Plant Debottlenecking Project
PU-19-308

Reporting Date: **December 9th, 2019**

1. Project Overview

Project Managers: Hector Marin
Project Location: Tioga Gas Plant, Tioga ND

2. Summary of Progress

2.1. Key Accomplishments since last reporting

12/02/2019 to 12/09/19

- Drilled and poured four (04) concrete piers.
- Rebar crew continued tying the Rebar cages for the main pipe rack piers.
- Continued hydro-vac excavation for equipment foundation.
- Installed four (04) drilled piers rebar/cages on 12/02.

2.2. Major Activities Planned for next reporting

- Continue with hydro-vac excavation for equipment foundation.
- Continue tying rebar cages ring for the main pipe rack concrete foundations.
- Continue with rebar cages installation for equipment foundation.
- Continue the boring activities tomorrow for the UG electrical, and potentially the 12" FW if time allows

3. Project Schedule Summary

Milestones	Planned Date	Revised Date	Actual Date	Comments
Mobilize contractor	18-Nov-19		18/11/2018	
Start hydro vac excavation	20-Nov-19		20/11/2019	
Fire water line installation	9-Dec-19			
Equipment foundation	18-Dec-19			
Helical Piles Installation	20-Dec-19			
Clean & demob	20-Jan-20			

3.1. Schedule Comments

- Construction progress on track