

**Project Title: Tioga Gas Plant Debottlenecking Project**  
**PU-19-308**

Reporting Date: **March 16th, 2020**

**1. Project Overview**

**Project Managers:** Hector Marin  
**Project Location:** Tioga Gas Plant, Tioga ND

**2. Summary of Progress**

**2.1. Key Accomplishments since last reporting**

*03/09/2020 to 03/15/2020*

- Inlet Separator pedestals poured on 03/09. All sixteen (16) drilled piers complete.
- Delta continues to square pier caps and pour slurry (48 piers have the slurry poured at this time). HP driver repaired and on site.
- Crew began setting the sub structure pipe rack bases (PRMA) this week (Racks 3 – 7 Complete minus final torque)
- Crew completed hanging rigging in the lower level of Pipe Rack North (PRXN), set rollers and pulled the 8", 6" and 2" lines.
- Sunbelt continued the scaffold install on the north and east pipe racks, began placing toe boards on them
- Crew completed the over excavation, and survey laid out the 21 drilled pier for the PDC building.
- Received five (05) loads of piping for the North Pipe Rack.

**2.2. Major Activities Planned for next reporting**

- Keep receiving material from Delta Watford city shop.
- Crews continue hanging rigging, setting rollers and removing guides in the north pipe rack in preparation to load piping
- Continue with rebar cages installation for equipment foundation.
- Crews are receiving, staging the ship loose sub structure for PRMA. Crews are building rebar cages/rings for the PDC/XFrmers/PEB to continue drilling on Monday, 03/16.

**3. Project Schedule Summary**

Milestones	Start Date	Completion Date	Actual Date	Comments
Mobilize contractor	18-Nov-19	18-Nov-19	18-Nov-19	
Start hydro vac excavation	20-Nov-19	20-Feb-20	23-Feb-20	
Fire water line installation	9-Dec-19	28-Feb-20	11-Mar-20	
Equipment foundation	18-Dec-19	5-Mar-20		
Helical Piles Installation	20-Dec-19	11-Feb-20		
Clean & demob	25-Feb-20	6-Mar-20		