

Casey A. Furey
100 West Broadway, Suite 250
P.O. Box 2798
Bismarck, ND 58502-2798
701.223.6585
cfurey@crowleyfleck.com

May 14, 2020

Via Electronic Mail Only

Mr. Steve Kahl
Executive Director
North Dakota Public Service Commission
600 E. Boulevard, Dept. 408
Bismarck, ND 58505-0480
ndpsc@nd.gov


In re: ONEOK Bakken Pipeline, L.L.C.
Tioga Lateral Pipeline Project
Case No. PU-19-368
Our File No. 072591-000009

Dear Mr. Kahl:

On behalf of ONEOK Bakken Pipeline, L.L.C. ("ONEOK"), enclosed for filing in the above-referenced matter is ONEOK's Monthly Construction Progress Report for the period April 13, 2020 – May 13, 2020.

Please feel free to contact me if you have any questions. Thank you.

Sincerely,



Casey A. Furey

Enc.

cc:	Victor Schock	(via email)	Joseph Sander	(via email)
	Michael Dailey	(via email)	Matt Retka	(via email)
	Beth Ludwig	(via email)		

**ONEOK Bakken Pipeline, L.L.C. Tioga Lateral Pipeline
Project Monthly Construction Progress Report**



ONEOK
BAKKEN PIPELINE
A SUBSIDIARY OF ONEOK

Period: April 13, 2020 - May 13, 2020

Case No. PU-19-368

Contact List	Name	Company	Phone
Project Manager	Matt Nelson	ONEOK	(918) 561-8083
Environmental Project Manager	Beth Ludwig	ONEOK	(918) 588-7257
Construction Director	Charles Misak	ONEOK	(918) 588-7638
Constr. Coordinator	Tim Swan	ONEOK	(870) 940-9415
Chief Inspector Spread 1	Beau Eddins	Epcon	(307) 413-3709
Chief Inspector Spread 2	Harland Quinalty	Epcon	(903) 987-2036
Environmental Inspector	Lena Thurmond	ERM	(281) 300-3147
Environmental Inspector	Chris Winchester	ERM	(719) 569-1138

Project Description

The Tioga Lateral Pipeline is a new, approximately 75-mile, 16-inch-diameter steel NGL pipeline that originates at the Hess Tioga plant near Tioga, North Dakota, and ends at the ONEOK Stateline plant in western Williams County near Williston, North Dakota.

Milestone	Footage Completed	% Complete	Footage Complete (Since Last Report)	% Complete (Since Last Report)
Right of Way Clearing	328,352	83%	N/A	N/A
Right of Way Grading	251,852	64%	N/A	N/A
Stringing	227,252	57%	N/A	N/A
Bending	200,385	51%	N/A	N/A
Welding	160,652	41%	N/A	N/A
Coating	81,952	21%	N/A	N/A
Ditching	48,252	12%	N/A	N/A
Lowering	25,752	7%	N/A	N/A
Backfill	7,212	2%	N/A	N/A
Tie-in	0	0%	N/A	N/A
Hydro test	0	0%	N/A	N/A
Right of Way Cleanup	0	0%	N/A	N/A

Activity for the Month

PSC pre-construction kickoff held on April 9, 2020. Construction activities began on April 13, 2020. PSC Inspectors were on site to witness initial ground clearing and soil segregation activities for crews on Spread 1 and Spread 2. Primary activities for this period included: ROW clearing, ROW grading, pipe stringing, pipe bending, mainline welding, coating of girth welds, ditching, pipe lowering in, and road bore and HDD set up.

Comments

Name	Report Date
Matt Nelson	5/13/2020