

**ONEOK Bakken Pipeline, L.L.C. Tioga Lateral Pipeline
Project Monthly Construction Progress Report**



ONEOK
BAKKEN PIPELINE
A SUBSIDIARY OF ONEOK

Period: May 13, 2020 - June 13, 2020

Case No. PU-19-368

Contact List	Name	Company	Phone
Project Manager	Matt Nelson	ONEOK	(918) 561-8083
Environmental Project Manager	Beth Ludwig	ONEOK	(918) 588-7257
Construction Director	Charles Misak	ONEOK	(918) 588-7638
Constr. Coordinator	Tim Swan	ONEOK	(870) 940-9415
Chief Inspector Spread 1	Beau Eddins	Epcon	(307) 413-3709
Chief Inspector Spread 2	Harland Quinalty	Epcon	(903) 987-2036
Environmental Inspector	Lena Thurmond	ERM	(281) 300-3147
Environmental Inspector	Chris Winchester	ERM	(719) 569-1138

Project Description

The Tioga Lateral Pipeline is a new, approximately 75-mile, 16-inch-diameter steel NGL pipeline that originates at the Hess Tioga plant near Tioga, North Dakota, and ends at the ONEOK Stateline plant in western Williams County near Williston, North Dakota.

Milestone	Footage Completed	% Complete	Footage Complete (Since Last Report)	% Complete (Since Last Report)
Right of Way Clearing	395,412	100%	67,060	17%
Right of Way Grading	395,412	100%	143,560	36%
Stringing	395,412	100%	168,160	43%
Bending	394,512	100%	194,127	49%
Welding	393,712	100%	233,060	59%
Coating	365,912	93%	283,960	72%
Ditching	296,152	75%	247,900	63%
Lowering	277,552	70%	251,800	63%
Backfill	265,152	67%	257,940	65%
Tie-in	85,852	22%	85,852	22%
Hydro test	0	0%	0	0%
Right of Way Cleanup	25,152	6%	25,152	6%

Activity for the Month

Primary activities for this period included: ROW clearing, ROW grading, pipe stringing, pipe bending, mainline welding, coating of girth welds, ditching, pipe lowering in, tie-in welding, backfilling and road bore and HDD set up.

Comments

Name	Report Date
Matt Nelson	6/15/2020