

**ONEOK Bakken Pipeline, L.L.C. Tioga Lateral Pipeline
Project Monthly Construction Progress Report**



ONEOK
BAKKEN PIPELINE
A SUBSIDIARY OF ONEOK

Period: July 13, 2020 - August 13, 2020

Case No. PU-19-368

Contact List	Name	Company	Phone
Project Manager	Matt Nelson	ONEOK	(918) 561-8083
Environmental Project Manager	Beth Ludwig	ONEOK	(918) 588-7257
Construction Director	Charles Misak	ONEOK	(918) 588-7638
Constr. Coordinator	Tim Swan	ONEOK	(870) 940-9415
Chief Inspector Spread 1	Beau Eddins	Epcon	(307) 413-3709
Chief Inspector Spread 2	Harland Quinalty	Epcon	(903) 987-2036
Environmental Inspector	Lena Thurmond	ERM	(281) 300-3147
Environmental Inspector	Chris Winchester	ERM	(719) 569-1138

Project Description

The Tioga Lateral Pipeline is a new, approximately 75-mile, 16-inch-diameter steel NGL pipeline that originates at the Hess Tioga plant near Tioga, North Dakota, and ends at the ONEOK Stateline plant in western Williams County near Williston, North Dakota.

Milestone	Footage Completed	% Complete	Footage Complete (Since Last Report)	% Complete (Since Last Report)
Right of Way Clearing	395,412	100%	0	0%
Right of Way Grading	395,412	100%	0	0%
Stringing	395,412	100%	0	0%
Bending	395,412	100%	0	0%
Welding	395,412	100%	0	0%
Coating	395,412	100%	0	0%
Ditching	395,412	100%	0	0%
Lowering	395,412	100%	0	0%
Backfill	395,412	100%	6,158	2%
Tie-in	395,412	100%	139,260	35%
Hydro test	395,412	100%	395,412	100%
Right of Way Cleanup	318,852	81%	149,300	38%

Activity for the Month

Primary activities for this period included tie-in welding, backfilling, road bores and HDDs, hydrotesting and cleanup.

Comments

Name	Report Date
Matt Nelson	8/13/2020