

**ONEOK Big Gulch Pump Station Project  
Monthly Construction Report**



**ONEOK**  
BAKKEN PIPELINE  
A SUBSIDIARY OF ONEOK

**Period: February 23, 2021 - March 23, 2021**

**Case No. PU-20-018**

Contact List	Name	Company	Phone
Project Manager	Joel Robidoux	ONEOK	(918) 595-1579
Environmental Project Manager	Andrew Hackler	ONEOK	(918) 561-5373
Construction Coordinator	David Rayon	ONEOK	(406) 480-7493
Environmental Inspector	Nute Bishop	ONEOK	(701) 456-3115

**Project Description**

The Big Gulch Pump Station Facility is being constructed in support of ONEOK's existing Bear Creek NGL Pipeline. The facility will consist of (3) 2000HP electrically driven pumps and is located in Dunn County, North Dakota.

Milestone	% Complete	Comments
Site Preparation - Grading	95%	
Foundation Pours	0%	Plan to start early/mid April.
Major Equipment Set	0%	
Field Fabrication	0%	
Hydrostatic Testing	0%	
I/E Install	0%	
Loop Checks	0%	
Commissioning	0%	

**Activity for the Month**

PSC pre-construction conference call held on February 16, 2021. Construction activities began on February 23, 2021. PSC Inspectors were on site to witness initial ground clearing and soil segregation activities. Primary activities for this period included: site clearing, grading, topsoiling segregation, topsoil piling and construction of the fencing perimeter for site.

**Comments**

Name	Report Date
Joel Robidoux	3/25/2021