

**ONEOK Big Gulch Pump Station Project
Project Monthly Construction Progress Report**



ONEOK
BAKKEN PIPELINE
A SUBSIDIARY OF ONEOK

Period: March 24, 2021 - April 24, 2021

CASE No. PU-20-018

Contact List			Phone
Project Manager	Joel Robidoux	ONEOK	(918) 595-1579
Environmental Project Manager	Rachel Grant	ONEOK	(918) 588-7601
Constr. Coordinator	David Rayon	ONEOK	(406) 480-7493
Environmental Inspector	Nute Bishop	KLJ	(701) 456-3115

Project Description

The Big Gulch Pump Station Facility is being constructed in support of ONEOK's existing Bear Creek NGL Pipeline. The facility will consist of (3) 2000HP electrically driven pumps and is located in Dunn County, North Dakota.

Milestone	% Complete	Comments
Site Preparation - Grading	98%	Scope is completed for this stage of the project. The Contractor to return at the end of construction to complete final grading and rocking of the site.
Foundation Pours	50%	Began foundation pours construction on April 13, 2021. Plan to start the installation of pipe supports on the pump pads and header the week of April 26, 2021.
Major Equipment Set	0%	
Field Fabrication	0%	
Hydrostatic Testing	0%	
I/E Install	0%	
Loop Checks	0%	
Commissioning	0%	

Activity for the Month

Primary activities for this period included completion of the site facility perimeter fencing, the scope completion for this stage of the site grading, and the kickoff of the construction and concrete work of the foundation pours.

Comments Complete

Name	Report Date
Joel Robidoux	4/25/2021