

**ONEOK Big Gulch Pump Station Project  
Project Monthly Construction Progress Report**



**ONEOK**  
**BAKKEN PIPELINE**  
A SUBSIDIARY OF ONEOK

**Period: April 24, 2021 - May 24, 2021**

**CASE No. PU-20-018**

Contact List			Phone
Project Manager	Joel Robidoux	ONEOK	(918) 595-1579
Environmental Project Manager	Rachel Grant	ONEOK	(918) 588-7601
Constr. Coordinator	David Rayon	ONEOK	(406) 480-7493
Environmental Inspector	Nute Bishop	KLJ	(701) 456-3115

**Project Description**

The Big Gulch Pump Station Facility is being constructed in support of ONEOK's existing Bear Creek NGL Pipeline. The facility will consist of (3) 2000HP electrically driven pumps and is located in Dunn County, North Dakota.

Milestone	% Complete	Comments
Site Preparation - Grading	98%	Scope is completed for this stage of the project. The Contractor to return at the end of construction to complete final grading and rocking of the site.
Foundation Pours	100%	Contractor completed foundation pours on May 18, 2021.
Major Equipment Set	30%	Pump skids have been set.
Field Fabrication	10%	
Mechanical	<1%	Mechanical construction is just beginning.
Hydrostatic Testing	0%	
I/E Install	0%	
Loop Checks	0%	
Commissioning	0%	

**Activity for the Month**

Primary activities for this period included the construction and concrete work of the foundation pours. Began construction of the cable tray piers. PDC pier construction started and the County inspected the pier construction on 4/28/2021. Materials began arriving to the site on May 11, 2021.

**Comments Complete**

Name	Report Date
Joel Robidoux	5/25/2021