

**ONEOK Big Gulch Pump Station Project
Project Monthly Construction Progress Report**



ONEOK
BAKKEN PIPELINE
A SUBSIDIARY OF ONEOK

Period: May 24, 2021 - June 24, 2021

CASE No. PU-20-018

Contact List			Phone
Project Manager	Joel Robidoux	ONEOK	(918) 595-1579
Environmental Project Manager	Rachel Grant	ONEOK	(918) 588-7601
Constr. Coordinator	David Rayon	ONEOK	(406) 480-7493
Environmental Inspector	Nute Bishop	KLJ	(701) 456-3115

Project Description

The Big Gulch Pump Station Facility is being constructed in support of ONEOK's existing Bear Creek NGL Pipeline. The facility will consist of (3) 2000HP electrically driven pumps and is located in Dunn County, North Dakota.

Milestone	% Complete	Comments
Site Preparation - Grading	98%	Scope is completed for this stage of the project. The Contractor to return at the end of construction to complete final grading and rocking of the site.
Foundation Pours	100%	Contractor completed foundation pours on May 18, 2021.
Major Equipment Set	100%	Pump skids have been set.
Field Fabrication	85%	
Mechanical	80%	Welding activities ongoing.
Hydrostatic Testing	50%	First test performed June 19, 2021. Second and third tests are tentatively scheduled for the week ending June 28, 2021.
I/E Install	20%	Electrical contractor mobed to the site on June 14, 2021.
Loop Checks	0%	
Commissioning	0%	

Activity for the Month

Primary activities for this period included the first hydrotesting of 600#, beginning work on grounding around the PDC and fence, and ongoing welding of the supports to the skids. Materials and equipment continuing to be shipped and delivered to the site.

Comments Complete

Name	Report Date
Joel Robidoux	6/28/2021