

**ONEOK Big Gulch Pump Station Project
Project Monthly Construction Progress Report**



ONEOK
BAKKEN PIPELINE
A SUBSIDIARY OF ONEOK

Period: July 24, 2021 - AUGUST 24, 2021

CASE No. PU-20-018

Contact List			Phone
Project Manager	Joel Robidoux	ONEOK	(918) 595-1579
Environmental Project Manager	Rachel Grant	ONEOK	(918) 588-7601
Constr. Coordinator	David Rayon	ONEOK	(406) 480-7493
Environmental Inspector	Nute Bishop	KLJ	(701) 456-3115

Project Description

The Big Gulch Pump Station Facility is being constructed in support of ONEOK's existing Bear Creek NGL Pipeline. The facility will consist of (3) 2000HP electrically driven pumps and is located in Dunn County, North Dakota.

Milestone	% Complete	Comments
Site Preparation - Grading	98%	The Contractor to return on September 14, 2021 to work on completing the final grading and rocking of the site.
Foundation Pours	100%	Contractor completed foundation pours on May 18, 2021.
Major Equipment Set	100%	Pump skids have been set and the soft foot and pump alignments complete.
Field Fabrication	98%	Work ongoing. Painting anticipated to begin August 25, 2021.
Mechanical	100%	Mechanical contractor to return to site on September 17, 2021 to complete finish of epoxy on the pipe supports and any miscellaneous items that are outstanding. Will also assist with purging of the facility.
Hydrostatic Testing	100%	Hydrotesting is complete and the pipe was dewatered on July 15, 2021. Hydrotest contractor demobed from the site on July 16, 2021.
I/E Install	80%	The installation of conduits to the gate, light poles and flare and the pulling and terminating of wire is continuing.
Loop Checks	0%	
Commissioning	0%	

Activity for the Month

Primary activities for this period included the ongoing work of the electrical install including the pulling and terminating of wires and conduit work to the gate, light poles and flare. Utility construction was completed and the Power is available when the facility is ready. ONEOK has completed the signed documentation confirming the utility construction work has been completed properly and this documentation has been provided to the State. Power was made available to the facility and the site was powered up on August 24, 2021.

Comments Complete

Name	Report Date
Joel Robidoux	8/25/2021