

NDPSC CASE NUMBER: PU-20-082
OE2 NORTH - BILL SANDERSON GAS PLANT
Monthly Construction Report
June 2020

1. Environmental, Health & Safety

Personnel Safety - Incident Reports:

Man-Hours:

- Total: 26,000 MH
- June: 24,080 MH

Project TRIR = 0.0

June 26, 2020 – A side dump truck/trailer tipped over onsite due to failure of disengaging/retracting the trailer cover prior to unloading gravel. There were no injuries.

Environmental - Incident Reports:

N/A - No environmental incidents at this time.

COVID-19 Mitigation:

Contractors submitted COVID-19 mitigation plans & guidance policies prior to onsite activities, which were reviewed and approved by OE2 North.

2. Permitting

- NDPSC order and certificate for site compliance received 5/13.
- NDDEQ Air Permit Application: Permit-to-Construct received on April 24th.
- Stormwater Permitting: NDDEQ and Williams County permits in place.
- Williams County building permits in place.

3. Construction Status and Activities

Grading/Site Work:

Mobilization of the grading contractor on 5/13 following receipt of the PSC order and certificate. Grading contractor broke ground on 5/14 following install of BMPs per SWPPP requirements. Topsoil was stripped and stockpiled per PSC order provision requirements. Mass excavation started on 5/22 and completed on 6/24. Finish grade & surface gravel install completed on 6/30. Miscellaneous site work in-progress with expected completion by end of July. BMPs are installed, inspected daily and maintained as required.

Civil/Foundation:

Contractor mobilized the week of 6/8. Equipment and piperack foundations were poured throughout the month with expected completion of foundations by mid-September.

Structural:

Contractor mobilized the week of 6/8. Structural steel for piperack was assembled and installed throughout the month with expected completion by October.

Mechanical/Piping:

Contractor mobilized the week of 6/15. Pipe fabrication / welding started week of 6/15 with completion of pipe fabrication & install expected by mid-September. Equipment delivered and set starting week of 6/15 with all equipment expected to be set/installed by October.

Electrical:

Contractor mobilized single crew the week of 6/8. Underground duct bank and grounding grid install started week of 6/8. Full contractor mobilization expected by end of July.

Substation:

N/A - Mobilization of contractor expected week of 7/6.

Construction Completion %

- Grading/Site Work: 95%
- Civil/Foundation: 24%
- Structural: 12%
- Mechanical/Piping: 33%
- Electrical: 1%
- Substation: 0%