



**NDPSC CASE NUMBER: PU-20-082**  
**OE2 NORTH - BILL SANDERSON GAS PLANT**

*Monthly Construction Report*  
*November 2020*

---

## **1. Environmental, Health & Safety**

### Personnel Safety - Incident Reports:

Man-Hours:

- Total: 334,500 MH
- November: 26,300 MH

Project TRIR = 1.20

Recordable Incidents:

- 7/24/20: Medical incident requiring stitches (no lost time)
- 8/27/20: Hairline fracture of ankle, medical incident – no lost time
- November: No incidents in November

### Environmental - Incident Reports:

N/A - No environmental incidents at this time.

### COVID-19 Mitigation:

Contractors submitted COVID-19 mitigation plans & guidance policies prior to onsite activities, which were reviewed and approved by OE2 North. Workers temperature is taken daily prior to any onsite activities. Positive COVID-19 case identified the beginning of November and placed in self-quarantine. Contact tracing and close contact quarantines initiated per CDC guidelines. All quarantines are complete and no additional positive cases identified.

## **2. Permitting**

- NDPSC order and certificate for site compliance received May 13<sup>th</sup>.
- NDDEQ Air Permit Application: Permit-to-Construct received on April 24<sup>th</sup>.
- Stormwater Permitting: NDDEQ and Williams County permits in place.
- Williams County building permits in place.



### 3. Construction Status and Activities

#### Grading/Site Work:

All grading & site work for the plant is completed. BMPs inspected daily.

#### Civil/Foundation:

All equipment, building, piperack and miscellaneous foundations are completed.

#### Structural:

All structural steel installation for the plant is completed.

#### Mechanical/Piping:

All equipment & skids are delivered to site and set on final foundations. Pipe fabrication, installation, pressure testing and restore is completed. Insulation of equipment and piping is in-progress. Commissioning of mechanical equipment is in-progress.

#### Electrical:

Underground duct bank, grounding grid, cable tray, aboveground conduit, wire pulls, and heat trace installation is completed. Wire terminations and loop checks to be completed by mid-December. Commissioning of electrical equipment is in-progress.

#### Substation:

Construction in-progress with utility power to the plant expected by mid-December.

#### Construction Completion %

- Overall: 95%
- Grading/Site Work: 100%
- Civil/Foundation: 100%
- Structural: 100%
- Mechanical/Piping: 98%
- Insulation: 75%
- Electrical: 98%
- Substation: 90%