



NDPSC CASE NUMBER: PU-20-082
OE2 NORTH - BILL SANDERSON GAS PLANT

Monthly Construction Report
December 2020

1. Environmental, Health & Safety

Personnel Safety - Incident Reports:

Man-Hours:

- Total: 345,000 MH
- December: 9,500 MH

Project TRIR = 1.16

Recordable Incidents:

- 7/24/20: Medical incident requiring stitches (no lost time)
- 8/27/20: Hairline fracture of ankle, medical incident – no lost time
- December: No lost time incidents

Environmental - Incident Reports:

N/A - No environmental incidents at this time.

COVID-19 Mitigation:

Contractors submitted COVID-19 mitigation plans & guidance policies prior to onsite activities, which were reviewed and approved by OE2 North. Workers temperature is taken daily prior to any onsite activities. No positive cases of COVID-19 identified on site for the month of December.

2. Permitting

- NDPSC order and certificate for site compliance received May 13th.
- NDDEQ Air Permit Application: Permit-to-Construct received on April 24th.
- Stormwater Permitting: NDDEQ and Williams County permits in place.
- Williams County building permits in place.



3. Construction Status and Activities

Grading/Site Work:

All grading & site work for the plant is completed. BMPs inspected daily.

Civil/Foundation:

All equipment, building, piperack and miscellaneous foundations are completed.

Structural:

All structural steel installation for the plant is completed.

Mechanical/Piping:

All equipment & skids are installed. Pipe fabrication, installation, pressure testing and restore is completed. Insulation of equipment and piping is completed.

Electrical:

Underground duct bank, grounding grid, cable tray, aboveground conduit, wire pulls, wire terminations, loop checks and heat trace installation is completed. Commissioning of electrical equipment to be complete once power is brought to site in January 2021.

Substation:

Construction of the substation is complete. High voltage power to be brought to the substation transformer in January 2021. Permanent line power for the plant will follow with expected availability by mid-January.

Construction Completion %

- Overall: 99%
- Grading/Site Work: 100%
- Civil/Foundation: 100%
- Structural: 100%
- Mechanical/Piping: 100%
- Insulation: 100%
- Electrical: 99%
- Substation: 99%