



**NDPSC CASE NUMBER: PU-20-082**  
**OE2 NORTH - BILL SANDERSON GAS PLANT**

*Monthly Construction Report*  
*January 2021*

---

## **1. Environmental, Health & Safety**

### Personnel Safety - Incident Reports:

Man-Hours:

- Total: 346,000 MH
- January: 1,000 MH

Project TRIR = 1.16

Recordable Incidents:

- 7/24/20: Medical incident requiring stitches (no lost time)
- 8/27/20: Hairline fracture of ankle, medical incident – no lost time
- December: No lost time incidents

### Environmental - Incident Reports:

N/A - No environmental incidents at this time.

### COVID-19 Mitigation:

No positive cases of COVID-19 identified on site for the month of January.

## **2. Permitting**

- NDPSC order and certificate for site compliance received May 13<sup>th</sup>.
- NDDEQ Air Permit Application: Permit-to-Construct received on April 24<sup>th</sup>.
- Stormwater Permitting: NDDEQ and Williams County permits in place.
- Williams County building permits in place.



### 3. Construction Status and Activities

#### Grading/Site Work:

All grading & site work for the plant are completed. BMPs inspected daily.

#### Civil/Foundation:

All equipment, building, piperack and miscellaneous foundations are completed.

#### Structural:

All structural steel installation for the plant is completed.

#### Mechanical/Piping:

All equipment & skids are installed. Pipe fabrication, installation, pressure testing and restore is completed. Insulation of equipment and piping is completed.

#### Electrical:

All electrical install for the plant is completed. Commissioning of permanent power and electrical equipment completed for the plant in January.

#### Substation:

Construction of the substation is complete. Commissioning of high voltage power to to the substation completed in January 2021.

#### Commissioning:

Preservation and pre-startup commissioning complete for the plant.

#### Construction Completion %

- Overall: 100%
- Grading/Site Work: 100%
- Civil/Foundation: 100%
- Structural: 100%
- Mechanical/Piping: 100%
- Insulation: 100%
- Electrical: 100%
- Substation: 100%