

NDPSC CASE NUMBER: PU-20-247
OE2 NORTH – 8” NGL and 20” Residue Gas Pipelines
Monthly Construction Report
September 2020

1. Environmental, Health & Safety

Personnel Safety - Incident Reports:

Man-Hours:

- Total: 7,420 MH
- September: 7,420 MH

Project TRIR = 0

Recordable Incidents:

N/A – No Recordable Incidents at this time

Environmental - Incident Reports:

N/A - No environmental incidents at this time.

COVID-19 Mitigation:

Contractors submitted COVID-19 mitigation plans & guidance policies prior to onsite activities, which were reviewed and approved by OE2 North. No positive cases onsite.

2. Permitting

- NDPSC approval 8/26/20.
- Stormwater Permitting: NDDEQ and Williams County permits in place.
- NPDES General Permit NOI in place
- Round Prairie TWP Crossing Permits (49th St. NW – NGL and Residue lines) in place
- Hydro-test water discharge permit in place

3. Construction Status and Activities

ROW:

Started pushing ROW 9/1/20 with PSC inspection by Barr Engineering there to witness. ROW clearing complete on 9/15/20. Bar Engineering scheduled for follow up inspection the week of October 5th 2020.

Stringing:

Stringing of the 8” NGL pipe and 20” Residue pipe has been completed.

Welding:

A majority of the welding has been completed of the pipeline. 100% of the 8” NGL pipe has been welded and 76% of the 20” Residue Pipeline has been welded. Remaining welding consists of tie-ins at the bores and delivery points.

Ditching and Boring:

Ditching is 76 percent complete on 20” Reside line and 100% complete on the 8” NGL line. There is 800 feet of bore footage left to bore on the 20” Residue line and 1,255 feet of bore footage left to bore on the 8” NGL line.

Tie-ins and Backfill:

Tie-ins are 0% complete on the 8” NGL line and 50% complete on the 20” residue line. Backfill is 100% complete on the 8” NGL line and 76% complete on the 20” Residue line.

Clean, Test, Dry and Purge the Pipelines:

Cleaning, Testing, Drying and Purge of the pipelines are expected to begin on 10/22/20. Pipelines are estimated to be 100% complete on 11/12/20.

Construction Overall Completion %

- ROW: 100%
- Stringing: 100%
- Welding: 76%
- Ditching/Boring: 76%
- Tie-ins/Backfill: 35%
- Clean/Test/Dry/Purge: 0%
- Total Pipeline Average Percent Complete: 51%