

NDPSC CASE NUMBER: PU-20-247
OE2 NORTH – 8” NGL and 20” Residue Gas Pipelines
Monthly Construction Report
November 2020

1. Environmental, Health & Safety

Personnel Safety - Incident Reports:

Man-Hours:

- Total: 14,967 MH
- November: 4,941 MH

Project TRIR = 0

Recordable Incidents:

N/A – No Recordable Incidents at this time

Environmental - Incident Reports:

N/A - No environmental incidents at this time.

COVID-19 Mitigation:

Contractors submitted COVID-19 mitigation plans & guidance policies prior to onsite activities, which were reviewed and approved by OE2 North. Positive COVID-19 case identified the beginning of November and placed in self-quarantine. Contact tracing and close contact quarantines initiated per CDC guidelines. All quarantines are complete and no additional positive cases identified.

2. Permitting

- NDPSC approval 8/26/20.
- Stormwater Permitting: NDDEQ and Williams County permits in place.
- NPDES General Permit NOI in place
- Round Prairie TWP Crossing Permits (49th St. NW – NGL and Residue lines) in place
- Hydro-test water discharge permit in place

3. Construction Status and Activities

ROW:

Started pushing ROW 9/1/20 with PSC inspection by Barr Engineering there to witness. ROW clearing complete on 9/15/20. Barr Engineering completed a follow up inspection of the ROW on October 7th, 2020. The next scheduled inspection will be after reclamation which is anticipated to be complete December 9th.

Stringing:

Stringing of the 8" NGL pipe and 20" Residue pipe has been completed.

Welding:

All mainline welding is 100% complete on the 8" NGL and the 20" Residue Pipelines. The remaining four (4) welds will be complete at final bolt up.

Ditching and Boring:

Ditching is 100% complete on 20" Residue line and 100% complete on the 8" NGL line. Boring is 100% complete on the 20" Residue line and 100% complete on the 8" NGL line.

Tie-ins and Backfill:

Tie-ins are 99% complete on the 8" NGL line and 99% complete on the 20" residue line. Backfill is 100% complete on the 8" NGL line and 100% complete on the 20" Residue line.

Reclamation:

Only 200' remains to be reclaimed around the tie-in points as equipment still sits at these spots. This will be complete by December 9th. Once complete, Barr Engineering will be notified so they can come out for the final inspection.

Clean, Test, Dry and Purge the Pipelines:

The pipelines have been cleaned and tested and are currently being dried. Final nitrogen purge will take place the week of December 7th.

Construction Overall Completion %

- ROW: 100%
- Stringing: 100%
- Welding: 100%



- Ditching/Boring: 100%
- Tie-ins/Backfill: 99%
- Reclamation: 99%
- Clean/Test/Dry/Purge: 85%
- Total Pipeline Average Percent Complete: 95%