

Case #: PU-21-49

Project: Neset to Northshore 230-kV Transmission Line

Month Ending: 10/31/21



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Bobby Nasset	Basin Electric	701-557-5673	701-2607443	rnasset@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Darrick Buchholz	Basin Electric	701-557-5781	701-460-0390	dbuchholz@bepc.com
Field Coordinator	Tyler Bosch	Basin Electric		701-220-4859	tbosch@bepc.com
Field Coordinator	Darrell Slavick	Basin Electric		701-202-5418	dslavick@bepc.com

Safety

We had an incident at Neset Substation where a concrete truck driver clipped the gate while entering causing damage.

Environmental

Seeding was completed around Northshore Substation.

Land Owner/Public Issues

Nothing at this time.

Structure Move Requests

Nothing at this time.

Construction Progress

2/3 of the gates along the transmission ROW have been installed.

Foundations were completed at Neset Substation.

75% of gravel hauled in at Northshore Substation. 25% of foundations are complete.

Scheduled Activities

Continue to install concrete foundations at the Northshore Substation. Will also start installing ground grid until frost sets in.

Comments

Nothing at this time.