

Case #: PU-21-49

Project: Neset to Northshore 230-kV Transmission Line

Month Ending: 11/30/21



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Bobby Nasset	Basin Electric	701-557-5673	701-2607443	<a href="mailto:rnasset@bepc.com">rnasset@bepc.com</a>
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	<a href="mailto:svasbinder@bepc.com">svasbinder@bepc.com</a>
Project Engineer	Darrick Buchholz	Basin Electric	701-557-5781	701-460-0390	<a href="mailto:dbuchholz@bepc.com">dbuchholz@bepc.com</a>
Field Coordinator	Tyler Bosch	Basin Electric		701-220-4859	<a href="mailto:tbosch@bepc.com">tbosch@bepc.com</a>
Field Coordinator	Darrell Slavick	Basin Electric		701-202-5418	<a href="mailto:dslavick@bepc.com">dslavick@bepc.com</a>

**Safety**

There were no incidents this past month.

**Environmental**

All BMP's are installed and being maintained per the SWPPP.

**Land Owner/Public Issues**

Nothing at this time.

**Structure Move Requests**

Nothing at this time.

**Construction Progress**

All gates are completed along the transmission ROW.

Majority of equipment and material was received at Neset Substation.

2/3's of the concrete foundations are completed at Northshore Substation.

**Scheduled Activities**

Start setting steel and digging in underground at Neset Substation

Continue drilling and pouring concrete foundations at Northshore Substation.

**Comments**

Nothing at this time.