

Case #: PU-21-49

Project: Neset to Northshore 230-kV Transmission Line

Month Ending: 12/31/21



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Bobby Nasset	Basin Electric	701-557-5673	701-2607443	rnasset@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Darrick Buchholz	Basin Electric	701-557-5781	701-460-0390	dbuchholz@bepc.com
Field Coordinator	Tyler Bosch	Basin Electric		701-220-4859	tbosch@bepc.com
Field Coordinator	Darrell Slavick	Basin Electric		701-202-5418	dslavick@bepc.com

Safety

There were no incidents this past month.

Environmental

All BMP's are installed and being maintained per the SWPPP.

Land Owner/Public Issues

Nothing at this time.

Structure Move Requests

Nothing at this time.

Construction Progress

Transmission contract was awarded to Timberline and pre-construction meeting was held.

Steel and equipment was installed at Neset Substation.

2/3's of the concrete foundations are completed at Northshore Substation.

Scheduled Activities

Timberline will be on site to receive anchor bolts in January.

Neset Substation is now on hold for the winter.

Will continue to drill and install concrete foundations at Northshore Substation as weather allows.

Comments

Nothing at this time.