

Case #: PU-21-49

Project: Neset to Northshore 230-kV Transmission Line

Month Ending: 1/31/22



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Bobby Nasset	Basin Electric	701-557-5673	701-2607443	<a href="mailto:rnasset@bepc.com">rnasset@bepc.com</a>
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	<a href="mailto:svasbinder@bepc.com">svasbinder@bepc.com</a>
Project Engineer	Darrick Buchholz	Basin Electric	701-557-5781	701-460-0390	<a href="mailto:dbuchholz@bepc.com">dbuchholz@bepc.com</a>
Field Coordinator	Tyler Bosch	Basin Electric		701-220-4859	<a href="mailto:tbosch@bepc.com">tbosch@bepc.com</a>
Field Coordinator	Darrell Slavick	Basin Electric		701-202-5418	<a href="mailto:dslavick@bepc.com">dslavick@bepc.com</a>

**Safety**

There were no incidents this past month.

**Environmental**

All BMP's are installed and being maintained per the SWPPP.

**Land Owner/Public Issues**

Nothing at this time.

**Structure Move Requests**

Nothing at this time.

**Construction Progress**

Timberline mobilized to site to receive shipments of anchor cages for the transmission structures.

No update for Neset Substation.

No update for Northshore Substation.

**Scheduled Activities**

Timberline had discussed possibly starting concrete foundations in February, weather permitting.

Neset Substation on hold for the winter.

Leskca is planning to return to Northshore Substation the first week in February to drill and pour the control building concrete foundations.

**Comments**

Nothing at this time.