

Case #: PU-21-49

Project: Neset to Northshore 230-kV Transmission Line

Month Ending: 2/28/22



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Bobby Nasset	Basin Electric	701-557-5673	701-2607443	rnasset@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Darrick Buchholz	Basin Electric	701-557-5781	701-460-0390	dbuchholz@bepc.com
Field Coordinator	Tyler Bosch	Basin Electric		701-220-4859	tbosch@bepc.com
Field Coordinator	Darrell Slavick	Basin Electric		701-202-5418	dslavick@bepc.com

Safety

There were no safety incidents this past month.

Environmental

All BMP's are installed and being maintained per the SWPPP.

Land Owner/Public Issues

Nothing at this time.

Structure Move Requests

Nothing at this time.

Construction Progress

Timberline has been receiving loads of matting at the Northshore site. They have started moving snow along the transmission ROW to allow surveyors access.

No update for Neset Substation.

Drilling and pouring foundations has started back up at the Northshore Substation.

Scheduled Activities

Dietzel (Timberline subcontractor) is tentatively scheduled to start drilling and pouring transmission line foundations week of 3/7.

Neset Substation remains on hold.

Leskca to continue drilling and pouring foundations at Northshore. Material deliveries expected to begin mid to late March.

Comments

Nothing at this time.