

Case #: PU-21-49

Project: Neset to Northshore 230-kV Transmission Line

Month Ending: 3/31/22



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Bobby Nasset	Basin Electric	701-557-5673	701-2607443	rnasset@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Darrick Buchholz	Basin Electric	701-557-5781	701-460-0390	dbuchholz@bepc.com
Field Coordinator	Tyler Bosch	Basin Electric		701-220-4859	tbosch@bepc.com
Field Coordinator	Darrell Slavick	Basin Electric		701-202-5418	dslavick@bepc.com

Safety

There was a minor injury requiring first aid (operator returned to work with no restrictions) on March 12th and minor property damage (vehicle/vehicle contact, no injuries) on March 22nd.

Environmental

All BMP's are installed and being maintained per the SWPPP.

Land Owner/Public Issues

Nothing at this time.

Structure Move Requests

Nothing at this time.

Construction Progress

Timberline's concrete sub Dietzel started drilling and pouring foundations. They have completed approximately 25% of them to date. Timberline has started to receive loads of steel.

No update for Neset Substation.

Highmark's concrete sub Leskca has completed the concrete foundations at the Northshore Substation. Highmark has received all of the steel and is starting to set it.

Scheduled Activities

Timberline will continue to receive materials and equipment.

No update for Neset Substation.

Control building delivery tentatively scheduled for end of the month.

Comments

Nothing at this time.