

Case #: PU-21-49

Project: Neset to Northshore 230-kV Transmission Line

Month Ending: 4/30/22



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Bobby Nasset	Basin Electric	701-557-5673	701-2607443	rnasset@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Darrick Buchholz	Basin Electric	701-557-5781	701-460-0390	dbuchholz@bepc.com
Field Coordinator	Tyler Bosch	Basin Electric		701-220-4859	tbosch@bepc.com
Field Coordinator	Darrell Slavick	Basin Electric		701-202-5418	dslavick@bepc.com

Safety

There were no safety incidents this month.

Environmental

All BMP's are installed and being maintained per the SWPPP.

Land Owner/Public Issues

Nothing at this time.

Structure Move Requests

Nothing at this time.

Construction Progress

Timberline has received approximately 25% of steel poles. Construction remains on hold due to ROW conditions and heavy April snowfall.

No update for Neset Substation.

90% of the steel structures were installed at Northshore Substation.

Scheduled Activities

Foundation installation expected to resume towards the end of the month. Timberline will continue receiving and staging steel poles.

No update for Neset Substation.

Complete installing steel structures. Continue installing grounding. Control building delivery expected 5/18.

Comments

Nothing at this time.