

Case #: PU-21-49

Project: Neset to Northshore 230-kV Transmission Line

Month Ending: 5/31/22



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Bobby Nasset	Basin Electric	701-557-5673	701-2607443	rnasset@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Darrick Buchholz	Basin Electric	701-557-5781	701-460-0390	dbuchholz@bepc.com
Field Coordinator	Tyler Bosch	Basin Electric		701-220-4859	tbosch@bepc.com
Field Coordinator	Darrell Slavick	Basin Electric		701-202-5418	dslavick@bepc.com

Safety

There was a property damage incident at Northshore Substation. A contractor trenched through an existing drain pipe damaging it. There were no injuries.

Environmental

All BMP's are installed and being maintained per the SWPPP.

Land Owner/Public Issues

Nothing at this time

Structure Move Requests

Nothing at this time.

Construction Progress

Transmission pole receiving is ongoing, and Timberline has started hauling them to location and assembling.

No update for Neset Substation.

All steel structures are installed at Northshore. Majority of cable trench and conduit runs are complete. All breakers have been installed.

Scheduled Activities

Transmission line foundation installation expected to resume early June, and Timberline will continue receiving, staging, assembling, and setting steel poles.

Work at Neset Substation expected to resume 6/6/22.

Control building expected 6/3/22 at Northshore Substation. Power expected to be ran into sub mid month.

75 PU-21-49 Filed 06/07/2022 Pages: 1
230kV Transmission Line Project, progress report, May 2022
Basin Electric Power Cooperative

Comments

Nothing at this time.