

Case #: PU-21-49

Project: Neset to Northshore 230-kV Transmission Line

Month Ending: 6/30/22



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Bobby Nasset	Basin Electric	701-557-5673	701-2607443	rnasset@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Darrick Buchholz	Basin Electric	701-557-5781	701-460-0390	dbuchholz@bepc.com
Field Coordinator	Tyler Bosch	Basin Electric		701-220-4859	tbosch@bepc.com
Field Coordinator	Darrell Slavick	Basin Electric		701-202-5418	dslavick@bepc.com

Safety

There was a near miss on the transmission line where a pole rolled off dunnage and down a small hill. There were no injuries.

Environmental

All BMP's are installed and being maintained per the SWPPP.

Land Owner/Public Issues

Nothing at this time.

Structure Move Requests

Nothing at this time.

Construction Progress

Timberline continues to haul poles and framing.

Work resumed at Neset Substation. All conduits runs were completed.

Overhead bus is complete on 115kv side. Control building was delivered to site and set on foundations. Microwave tower was stacked.

Scheduled Activities

Transmission foundations to be completed early July.

Pull and terminate cable and Neset. Complete strain bus.

Work on bus on 230kv side at Northshore. Continue to pull and terminate cable.

Comments

Nothing at this time.