

Case #: PU-21-49

Project: Neset to Northshore 230-kV Transmission Line

Month Ending: 7/31/22



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Bobby Nasset	Basin Electric	701-557-5673	701-2607443	rnasset@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Darrick Buchholz	Basin Electric	701-557-5781	701-460-0390	dbuchholz@bepc.com
Field Coordinator	Tyler Bosch	Basin Electric		701-220-4859	tbosch@bepc.com
Field Coordinator	Darrell Slavick	Basin Electric		701-202-5418	dslavick@bepc.com

Safety

There were no safety incidents this period.

Environmental

All BMP's are installed and being maintained per the SWPPP.

Land Owner/Public Issues

Nothing at this time.

Structure Move Requests

Nothing at this time.

Construction Progress

Timberline's concrete sub Dietzel completed foundation installation. Timberline has started to stand structures starting on the south end moving north.

Work at Neset Substation was completed this month.

All of the cable was pulled at Northshore Substation, around 50% is terminated. Perimeter fence was installed. Secondary station service transformer was energized.

Scheduled Activities

Timberline will continue to erect structures moving north.

Highmark will work on completing overhead bus on the 230 side of the Northshore yard. Transformer scheduled to arrive late August.

Comments

Nothing at this time.