

Case #: PU-21-49

Project: Neset to Northshore 230-kV Transmission Line

Month Ending: 8/31/22



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Bobby Nasset	Basin Electric	701-557-5673	701-2607443	rnasset@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Darrick Buchholz	Basin Electric	701-557-5781	701-460-0390	dbuchholz@bepc.com
Field Coordinator	Tyler Bosch	Basin Electric		701-220-4859	tbosch@bepc.com
Field Coordinator	Darrell Slavick	Basin Electric		701-202-5418	dslavick@bepc.com

Safety

One minor incident where an employee got poked in the hand with a small wire on a kellem grip while preparing to pull cable

Environmental

All BMP's are installed and being maintained per the SWPPP.

Land Owner/Public Issues

Nothing at this time.

Structure Move Requests

Nothing at this time.

Construction Progress

Drilling and setting of transmission structures is ongoing, roughly 65% complete. Conductor stringing has started from Northshore substation working north.

99% of cable terminated at Northshore Substation. The transformer was unloaded onto the pad. Perimeter lights were mounted. Commissioning and punchlist items are ongoing.

Scheduled Activities

Structure setting should be completed mid month, and that crew will be dispersed to stringing, grounding, and clean up crews.

Commissioning at Northshore to resume later in September. Finish surfacing should be completed early to mid September.

Comments

Nothing at this time.