

Case #: PU-21-49

Project: Neset to Northshore 230-kV Transmission Line

Month Ending: 9/30/22



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Bobby Nasset	Basin Electric	701-557-5673	701-2607443	rnasset@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Darrick Buchholz	Basin Electric	701-557-5781	701-460-0390	dbuchholz@bepc.com
Field Coordinator	Tyler Bosch	Basin Electric		701-220-4859	tbosch@bepc.com
Field Coordinator	Darrell Slavick	Basin Electric		701-202-5418	dslavick@bepc.com

Safety

There were no safety incidents last month.

Environmental

All BMP's are installed and being maintained per the SWPPP.

Land Owner/Public Issues

Nothing at this time.

Structure Move Requests

Nothing at this time.

Construction Progress

Transmission structure installation is complete. Conductor stringing activities continue from Northshore toward Neset, approximately 25% complete.

MWEC brought 115KV lines into Northshore Substation. Transformer was dressed out. Finish surfacing, punchlist items, and commissioning is ongoing.

Scheduled Activities

Conductor stringing will continue toward Neset. Cleanup and reclamation will be ongoing in preparation for snowfall.

Energize 115KV side of Northshore Substation 10/21.

Comments