

Case #: PU-21-49

Project: Naset to Northshore 230-kV Transmission Line

Month Ending: 10/31/22



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Bobby Nasset	Basin Electric	701-557-5673	701-2607443	rnasset@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Darrick Buchholz	Basin Electric	701-557-5781	701-460-0390	dbuchholz@bepc.com
Field Coordinator	Tyler Bosch	Basin Electric		701-220-4859	tbosch@bepc.com
Field Coordinator	Darrell Slavick	Basin Electric		701-202-5418	dslavick@bepc.com

Safety

There were no safety incidents last month.

Environmental

All BMP's are installed and being maintained per the SWPPP.

Land Owner/Public Issues

Nothing at this time.

Structure Move Requests

Nothing at this time.

Construction Progress

Transmission line stringing continues. Fiber and conductor are strung from structure 161 to structure 60, or ~60% complete. Punchlist and cleanup is ongoing in completed areas.

115KV side of Northshore Substation energized 10/20. Highmark has demobilized from site. They will return to finish up some punchlist items when material is received.

Scheduled Activities

Transmission line stringing will continue through November, with final punchlist and cleanup going into early December, all weather dependent. Energization will follow in early to mid December.

Comments

Nothing at this time.