

Case #: PU-21-49

Project: Neset to Northshore 230-kV Transmission Line

Month Ending: 12/31/2022



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Bobby Nasset	Basin Electric	701-557-5673	701-2607443	rnasset@bepc.com
Project Engineer	Shane Vasbinder	Basin Electric	701-557-5779	701-226-2941	svasbinder@bepc.com
Project Engineer	Darrick Buchholz	Basin Electric	701-557-5781	701-460-0390	dbuchholz@bepc.com
Field Coordinator	Tyler Bosch	Basin Electric		701-220-4859	tbosch@bepc.com
Field Coordinator	Darrell Slavick	Basin Electric		701-202-5418	dslavick@bepc.com

Safety

One dropped object incident at the beginning of the reporting period.

Environmental

Nothing to report at this time.

Land Owner/Public Issues

Nothing to report at this time.

Structure Move Requests

N/A

Construction Progress

Transmission line stringing activities continued toward Neset substation up until crews were released for Christmas. The majority of the line is strung and clipped in, with a week or so worth of work after crews return in January.

Scheduled Activities

Complete transmission line construction and punchlist items necessary for energization in January. There will be some final cleanup and touch-up activities on the ground in the spring.

Comments