



Via Electronic Submission

To: North Dakota Public Service Commission

From: Jerald Hess, Associate General Counsel Bowman Wind, LLC

Date: August 15, 2025

RE: Construction Activities Report: July 2025 for the Bowman Wind Project (PU-21-121)

Description of the Facility

Bowman Wind Project (Project) is a 208 MW wind project located in Bowman County, North Dakota, west of the City of Bowman. The Project is located on private land in a rural setting used primarily for agricultural production. The Project includes development of 74 turbines as well as associated private access roads, public road improvement, crane walks, underground (UE) electrical, Operations & Maintenance (O&M) building, laydown yard, substation, and aircraft detection lighting system (ADLS) components.

Table 1. Summary of major activities completed July 2025

| Month | Activity |
|-----------|---|
| July 2025 | • Foundation and Pedestal concrete pours underway weather permitting. |
| | • Collection activity continues via plowing cable. 250,570 of 491,763 LF installed to date (51%). |
| | • Substation conduits and grounding installation in progress. |
| | • Component Deliveries and Offload completed. |
| | • Tower erection 19 Wind Turbine Generators (WTGs) fully erected (33 bases erected). |
| | • Rotor assembly (21 assembled). |

Table 2. Forecast of Major Activities Planned for August 2025

| Month | Activity |
|-------------|---|
| August 2025 | • Foundation and Pedestal concrete pours continue weather permitting. |
| | • Collection activity continues via plowing cable. |
| | • Substation conduits and grounding installation. |
| | • Tower erection continued, 22 WTGs fully erected (39 bases erected). |
| | • Rotor assembly (26 assembled). |
| | • Mechanical Completion Certs (4). |