

MONTHLY CONSTRUCTION PROGRESS REPORT

Case #: PU-21-150

Project: Dakota Carbon Pipeline

Report Prepared by: Brion Larson

Reporting Period: 10/13/21 (Mobilization) – 10/31/21

Title	Name	Company	Phone	Email Address
Project Coordinator	Tyler Schilke	Basin	701-557-5119	tschilke@bepc.com
Project Lead Engineer	Jeffrey Schuetzle	Basin	701-557-5116	jschuetzle@bepc.com
Pipeline Engineer	Hunter Eslinger	DGC	701-873-6511	heslinger@bepc.com
Senior Project Manager	Leif Lindahl	Sargent and Lundy	720-891-6570	leif.l.lindahl@sargentlundy.com
Site Manager	Brion Larson	Sargent and Lundy	402-630-4932	brion.larson@cris.inc
Construction Manager	Ron Cornett	Willow Creek Companies	970-403-2230	ronc@willowcreekcompanies.com

Project Safety & Environmental

No near misses or safety incidents in October

All environmental control devices installed / Maintained per SWPPP

Construction Progress

- Row Clearing – As of 10/24/21 approximately 11,900 feet of right of way has been cleared including removing brush and topsoil activities.
- Other activities include installation of environmental control devices (ECD) and stringing 12-inch diameter pipe.
 - Update: As of 10/31/21, ECD installation and stringing on approximately 11,900 feet of right of way
- Welding – As of 10/30/21 – All 12-inch bore pipe welding is complete (~2900 linear feet) – approximately 9,500 (75%) linear feet of 12-inch base lay piping has been welded.
 - Hydrostatic testing – Bore Section 6 – October 31, 2021, pre-test passed

Scheduled Activities

Pre-hydrostatic testing of bore pipe sections 1-5 (total 6 sections)

Excavation and pipe installation

Horizontal directional drilling

Comments

