

MONTHLY CONSTRUCTION PROGRESS REPORT

Case #: PU-21-150

Project: Dakota Carbon Pipeline

Report Prepared by: Brion Larson

Reporting Period: 11/1/21 – 11/30/21

Title	Name	Company	Phone	Email Address
Project Coordinator	Tyler Schilke	Basin	701-557-5119	tschilke@bepc.com
Project Lead Engineer	Jeffrey Schuetzle	Basin	701-557-5116	jschuetzle@bepc.com
Pipeline Engineer	Hunter Eslinger	DGC	701-873-6511	heslinger@bepc.com
Senior Project Manager	Leif Lindahl	Sargent and Lundy	720-891-6570	leif.l.lindahl@sargentlundy.com
Site Manager	Brion Larson	Sargent and Lundy	402-630-4932	brion.larson@cris.inc
Construction Manager	Ron Cornett	Willow Creek Companies	970-403-2230	ronc@willowcreekcompanies.com

Project Safety & Environmental

No near misses or safety incidents in November

All environmental control devices installed / Maintained per SWPPP

Construction Progress

- Row Clearing – No Clearing activities this period
- Coating of the 12" welded pipe joints continued in November
- Site cleanup began 11/29/21 in preparation to winterize the construction right of way. All piping will remain above grade through the winter.
- Other activities include installation of environmental control devices (ECD) and stringing 12-inch diameter pipe.
 - Update: All ECD's are in place and functioning, no other activities were completed
- Hydrostatic testing –
 - All 12-inch diameter Bore sections – All pre-test pass
- Pot holing to verify utility locations and depths was completed along the 12" pipeline right of way

Scheduled Activities

Cleanup and right of way winterization activities are expected to be complete by 12/11/21

Comments



**BASIN ELECTRIC
POWER COOPERATIVE**
A Touchstone Energy® Cooperative 

MONTHLY CONSTRUCTION PROGRESS REPORT
