



# MONTHLY CONSTRUCTION PROGRESS REPORT

Case #: PU-21-150				
Project: Dakota Carbon Pipeline				
Report Prepared by: Tyler Schilke				
Reporting Period: 3/1/22 – 3/31/22				
Title	Name	Company	Phone	Email Address
Project Coordinator	Tyler Schilke	Basin	701-557-5119	<a href="mailto:tschilke@bepc.com">tschilke@bepc.com</a>
Project Lead Engineer	Jeffrey Schuetzle	Basin	701-557-5116	<a href="mailto:jschuetzle@bepc.com">jschuetzle@bepc.com</a>
Pipeline Engineer	Hunter Eslinger	DGC	701-873-6511	<a href="mailto:heslinger@bepc.com">heslinger@bepc.com</a>
Senior Project Manager	Leif Lindahl	Sargent and Lundy	720-891-6570	<a href="mailto:leif.l.lindahl@sargentlundy.com">leif.l.lindahl@sargentlundy.com</a>
Site Manager	Brion Larson	Sargent and Lundy	402-630-4932	<a href="mailto:brion.larson@cris.inc">brion.larson@cris.inc</a>
Construction Manager	Shane Reid	Precision West	601-441-8026	<a href="mailto:mireid@precisionwest.com">mireid@precisionwest.com</a>
Project Safety & Environmental				
No near misses or safety incidents during the reporting period.				
Construction Progress				
No construction activities occurred during the reporting period. The PSC preconstruction meeting was held with Precision West on March 31.				
Scheduled Activities				
Begin contractor mobilization during the first week in April with construction activities beginning around April 18.				
Comments				