

Case #: PU-21-150

Project: Dakota Carbon Pipeline

Report Prepared by: Brion Larson

Reporting Period: 4/1/22 – 4/30/22

Title	Name	Company	Phone	Email Address
Project Coordinator	Tyler Schilke	Basin	701-557-5119	tschilke@bepc.com
Project Lead Engineer	Jeffrey Schuetzle	Basin	701-557-5116	jschuetzle@bepc.com
Pipeline Engineer	Hunter Eslinger	DGC	701-873-6511	heslinger@bepc.com
Senior Project Manager	Leif Lindahl	Sargent and Lundy	720-891-6570	leif.l.lindahl@sargentlundy.com
Site Manager	Brion Larson	Sargent and Lundy	402-630-4932	brion.larson@cris.inc
Construction Manager	Shane Reid	Precision West	601-441-8026	mireid@precisionwest.com

Project Safety & Environmental

- No near misses or safety incidents during the reporting period
- All environmental control devices inspected and installed/maintained per SWPPP

Construction Progress

- Right of Way snow removal is ongoing in locations of clearing and pipeline coating work.
- Row Clearing – As of 04/26/22 approximately 1,500 feet of right of way has been cleared including removing brush and topsoil activities.
- Welding – Fabrication for 12-inch-diameter station piping began 4/22/22

Scheduled Activities

- Begin Topsoil removal on above ground facilities and associated pipeline
- Civil site work at the above ground facilities
- Begin Stringing and Welding 6-inch-diameter piping to above ground facilities
- Begin excavation for installation of 12-inch-diameter pipe
- Pipeline coating activities

Comments