

Case #: PU-21-150				
Project: Dakota Carbon Pipeline				
Report Prepared by: Brion Larson				
Reporting Period: 5/1/22-5/31/22				
Title	Name	Company	Phone	Email Address
Project Coordinator	Tyler Schilke	Basin	701-557-5119	tschilke@bepc.com
Project Lead Engineer	Jeffrey Schuetzle	Basin	701-557-5116	jschuetzle@bepc.com
Pipeline Engineer	Hunter Eslinger	DGC	701-873-6511	heslinger@bepc.com
Senior Project Manager	Leif Lindahl	Sargent and Lundy	720-891-6570	leif.l.lindahl@sargentlundy.com
Site Manager	Brion Larson	Sargent and Lundy	402-630-4932	brion.larson@cris.inc
Construction Manager	Shane Reid	Precision West	601-441-8026	mireid@precisionwest.com
Project Safety & Environmental				
<ul style="list-style-type: none"> • One near miss and one or safety incident were reported this period. <ul style="list-style-type: none"> ○ Contractor began excavation parallel to the existing natural gas line within 25-feet without operations representation. The contractor was shut down and a safety stand down was conducted. ○ Forklift driver stuck a door on a storage trailer with a forklift. No injuries were reported. • All environmental control devices inspected and installed/maintained per SWPPP 				
Construction Progress				
<ul style="list-style-type: none"> • Stringing activities are complete on both the 12-inch pipeline and 6-inch laterals. • Pipeline coating activities are approximately 30% complete • Welding – Welding was completed on 90 % of 12-inch pipeline and 6-inch lateral lines • Excavation/Backfill – 800 feet of 12-inch pipeline has been installed and backfilled. Another 1200 feet of 12-inch pipeline has been excavated, pipe installed and partially backfilled. • Welding – Fabrication for 12-inch station piping, and 6-inch laterals continues • Helical pier installation is approximately 25% complete • Civil work – Grading work inside the plant is approximately 50% complete 60% overall. • Horizontal directional drilling activities began 5/23/22 				
Scheduled Activities				
<ul style="list-style-type: none"> • Continue civil site work at the above ground facilities • Continue installation • Continue excavation and installation of 12-inch-diameter pipe • Continue Horizontal directional drilling activities • Pipeline coating activities 				
Comments				