

Case #: PU-21-150				
Project: Dakota Carbon Pipeline				
Report Prepared by: Brion Larson				
Reporting Period: 7/1/22 – 7/31/22				
Title	Name	Company	Phone	Email Address
Project Coordinator	Tyler Schilke	Basin	701-557-5119	tschilke@bepc.com
Project Lead Engineer	Jeffrey Schuetzle	Basin	701-557-5116	jschuetzle@bepc.com
Pipeline Engineer	Hunter Eslinger	DGC	701-873-6511	heslinger@bepc.com
Senior Project Manager	Leif Lindahl	Sargent and Lundy	720-891-6570	leif.l.lindahl@sargentlundy.com
Site Manager	Brion Larson	Sargent and Lundy	402-630-4932	brion.larson@cris.inc
Construction Manager	Shane Reid	Precision West	601-441-8026	mireid@precisionwest.com
Project Safety & Environmental				
<ul style="list-style-type: none"> • One Injury was reported this period <ul style="list-style-type: none"> ○ Southpaw (Precision West subcontractor) – Employee was removing plastic tent and brushed their shin against the building framework. The shin came in contact with a metal burr and sustained a cut. The cut was cleaned and bandaged, and the employee returned to work. • All environmental control devices inspected and installed/maintained per SWPPP 				
Construction Progress				
<ul style="list-style-type: none"> • Pipeline coating activities are 100% complete • Welding – One tie-in weld will be completed by Dakota Gasification Company remains • Civil work – Grading work inside the plant is approximately 70% complete • Horizontal directional drilling is 100% Complete • Electrical and communications – approximately 40% Complete • Hydrostatic testing is complete • Backfill and compaction is complete • Above ground facility painting is ongoing - 				
Scheduled Activities				
<ul style="list-style-type: none"> • Facility Painting • Replacement of topsoil, clean up and seeding • Commissioning 				
Comments				