

Case #: PU-21-150				
Project: Dakota Carbon Pipeline				
Report Prepared by: Tom Harvey (661) 510-3530				
Reporting Period: 11/1/23 – 11/30/23				
Title	Name	Company	Phone	Email Address
Project Coordinator	Tyler Schilke	Basin	701-557-5119	<a href="mailto:tschilke@bepc.com">tschilke@bepc.com</a>
Project Lead Engineer	Jeffrey Schuetzle	Basin	701-557-5116	<a href="mailto:jschuetzle@bepc.com">jschuetzle@bepc.com</a>
Pipeline Engineer	Hunter Eslinger	DGC	701-873-6511	<a href="mailto:heslinger@bepc.com">heslinger@bepc.com</a>
Senior Project Manager	Leif Lindahl	Sargent and Lundy	720-891-6570	<a href="mailto:leif.l.lindahl@sargentlundy.com">leif.l.lindahl@sargentlundy.com</a>
Site Manager	Tom Harvey	Sargent and Lundy	661-510-3530	<a href="mailto:oldhandcm@gmail.com">oldhandcm@gmail.com</a>
Construction Manager	Cliff Sinclair	Precision West	973-271-2407	<a href="mailto:csinclair@precisionwest.com">csinclair@precisionwest.com</a>
Project Safety & Environmental				
<ul style="list-style-type: none"> <li>• No injuries or equipment damage.</li> <li>• All environmental control devices inspected and installed/maintained per SWPPP</li> <li>• No rain or cold weather.</li> </ul>				
Construction Progress				
<ul style="list-style-type: none"> <li>• Precision West (PW) completed the well site's clean up.</li> <li>• All mechanical complete on the well site's</li> <li>• Started the fiber optic installation into the innerducts.</li> <li>• Completed fiber installation from well site 1A back to 1 innerduct.</li> <li>• Completed fiber installation from well site 3 back to 2 innerduct.</li> <li>• Installed electrical equipment on Lateral 2</li> <li>• Installed electrical equipment on Lateral 1</li> <li>• Installed electrical building on well site 3.</li> <li>• Started to install electrical equipment on well site 3.</li> <li>• Finished the installation of all electrical from buildings to meters and valves.</li> <li>• Started the installation of light poles and camera pole.</li> </ul>				
Scheduled Activities				
<ul style="list-style-type: none"> <li>• Complete the above items.</li> <li>• Project is very close to completion.</li> <li>• Project will be complete with the completion of the above items.</li> </ul>				
Comments				
<p><i>Electrical contractor started 1<sup>st</sup> week of OCT. Hope to be complete with all electrical and tubing before the 15<sup>th</sup> of December. The whole project should be finished by mid-December.</i></p>				