

**ONEOK Bakken Pipeline, L.L.C., Spring Creek Pump Station II
Project Monthly Construction Progress Report**



Period: Oct 18, 2022 - Nov 20, 2022

Case No. PU-22-164

Contact List	Name	Company	Phone
Project Manager	Robert Dooman	ONEOK	(918) 346-5555
Env. Project Manager	Andrew Hackler	ONEOK	(918) 561-5373
Construction Lead	Jeremy Morgan	ONEOK	(580) 741-1529
Environmental Inspector	Steve Czczok	KLJ	(701) 355-8452
Environmental Inspector	Lexee Craig	KLJ	(701) 355-8452

Project Description

The Spring Creek II Pump Station is being constructed in support of ONEOK's existing Demicks Lake NGL Pipeline (PU-18-399), completed in January 2020. The Project will consist of three (3), 5,000 horsepower electrically driven pumps and associated facilities located along and adjacent to the existing Demicks Lake Pipeline located in McKenzie County, North Dakota.

Milestone	% Complete	Comments
Site Preparation - Grading	90%	Major grading completed. Contractor will be back at the end of the project to do final grade.
Construction - Concrete	90%	Major items have been poured (remaining items; XFMR-1 and XFMR-2)
Construction - Mechanical	100%	Mechanical scope complete 10/28
Construction - Electrical	5%	Contrator mobilized 10/30 and has been excavating and running conduit for transformers
Major Equipment Set	85%	Pumps & motors, PDC, Strainer, Flare (remaining items; XFMR-1, XFMR-2, and Recloser)
Field Fabrication	100%	All field fabrication is complete
Hydrostatic Testing	100%	All hydro tests are complete
I/E Install	5%	
Loop Checks	0%	
Commissioning	0%	

Activity for the Month

Primary activities for this period included the electrical construction activites ie. Recieveing materials, installing cable tray stands, and installing conduit for transfromers.

Comments

Name	Report Date
Robert Dooman	11/21/2022