

**ONEOK Bakken Pipeline, L.L.C., Spring Creek Pump Station II
Project Monthly Construction Progress Report**



Period: Dec 19, 2022 - Jan 16, 2023

Case No. PU-22-164

Contact List	Name	Company	Phone
Project Manager	Robert Dooman	ONEOK	(918) 346-5555
Env. Project Manager	Andrew Hackler	ONEOK	(918) 561-5373
Construction Lead	Jeremy Morgan	ONEOK	(580) 741-1529
Environmental Inspector	Steve Czczok	KLJ	(701) 355-8452
Environmental Inspector	Lexee Craig	KLJ	(701) 355-8452

Project Description

The Spring Creek II Pump Station is being constructed in support of ONEOK's existing Demicks Lake NGL Pipeline (PU-18-399), completed in January 2020. The Project will consist of three (3), 5,000 horsepower electrically driven pumps and associated facilities located along and adjacent to the existing Demicks Lake Pipeline located in McKenzie County, North Dakota.

Milestone	% Complete	Comments
Site Preparation - Grading	90%	Major grading completed. Contractor will be back at the end of the project to do final grade.
Construction - Concrete	100%	Major items have been poured.
Construction - Mechanical	100%	Mechanical scope complete 10/28
Construction - Electrical	15%	Cable tray in progress, excavating and conduit still to complete
Major Equipment Set	85%	Pumps & motors, PDC, Strainer, Flare (remaining items; XFMR-1, XFMR-2, and Recloser)
Field Fabrication	100%	All field fabrication is complete
Hydrostatic Testing	100%	All hydro tests are complete
I/E Install	15%	Cable tray in progress. Excavating and conduit in progress.
Loop Checks	0%	
Commissioning	0%	

Activity for the Month

Primary activities for this period included the electrical construction activities ie. Setting Cable Tray, pouring transformer pads and installing conduit.

Comments

Name	Report Date
Robert Dooman	1/16/2023