

ONEOK Bakken Pipeline, L.L.C., Spring Creek Pump Station II Project Monthly Construction Progress Report			
Period: Jan 16, 2022 - Feb 20, 2023		Case No. PU-22-164	
Contact List	Name	Company	Phone
Project Manager	Robert Dooman	ONEOK	(918) 346-5555
Env. Project Manager	Andrew Hackler	ONEOK	(918) 561-5373
Construction Lead	Jeremy Morgan	ONEOK	(580) 741-1529
Environmental Inspector	Steve Czczok	KLJ	(701) 355-8452
Environmental Inspector	Lexee Craig	KLJ	(701) 355-8452

Project Description

The Spring Creek II Pump Station is being constructed in support of ONEOK's existing Demicks Lake NGL Pipeline (PU-18-399), completed in January 2020. The Project will consist of three (3), 5,000 horsepower electrically driven pumps and associated facilities located along and adjacent to the existing Demicks Lake Pipeline located in McKenzie County, North Dakota.

Milestone	% Complete	Comments
Site Preparation - Grading	90%	Major grading completed. Contractor will be back at the end of the project to do final grade.
Construction - Concrete	100%	Major items have been poured.
Construction - Mechanical	100%	Mechanical scope complete 10/28
Construction - Electrical	55%	Cable tray completed, excavating and conduit nearing completion, and cable pulling in progress
Major Equipment Set	100%	All major items have been set
Field Fabrication	100%	All field fabrication is complete
Hydrostatic Testing	100%	All hydro tests are complete
I/E Install	55%	Cable tray completed, excavating and conduit nearing completion, and cable pulling in progress
Loop Checks	0%	
Commissioning	0%	

Activity for the Month

Primary activities for this period included the electrical construction activities i.e. installing cable tray, pulling cable wire and setting transformers

Comments

Name	Report Date
Robert Dooman	2/20/2023