

ONEOK Bakken Pipeline, L.L.C., Spring Creek Pump Station II
Project Monthly Construction Progress Report



Period: Feb 20, 2022 - Mar 22, 2023

Case No. PU-22-164

Contact List	Name	Company	Phone
Project Manager	Joel Robidoux	ONEOK	(405) 401-9255
Env. Project Manager	Andrew Hackler	ONEOK	(918) 561-5373
Construction Lead	Jeremy Morgan	ONEOK	(580) 741-1529
Environmental Inspector	Steve Czczok	KLJ	(701) 355-8452
Environmental Inspector	Lexee Craig	KLJ	(701) 355-8452

Project Description

The Spring Creek II Pump Station is being constructed in support of ONEOK's existing Demicks Lake NGL Pipeline (PU-18-399). The Project will consist of three (3), 5,000 horsepower electrically driven pumps and associated facilities located along and adjacent to the existing Demicks Lake Pipeline located in McKenzie County, North Dakota.

Milestone	% Complete	Comments
Site Preparation - Grading	90%	Major grading completed. Contractor will be back at the end of the project to do final grade.
Construction - Concrete	100%	Major items have been poured.
Construction - Mechanical	100%	Mechanical scope complete 10/28
Construction - Electrical	75%	Cable pulling in progress and energization scheduled for next week
Major Equipment Set	100%	All major items have been set
Field Fabrication	100%	All field fabrication is complete
Hydrostatic Testing	100%	All hydro tests are complete
I/E Install	75%	Cable pulling in progress and energization scheduled for next week
Commissioning	0%	Scheduled early April

Activity for the Month

Primary activities for this period included the electrical construction activities i.e. pulling cable wire and electrical testing.

Comments

Paint and platforms to be installed once station is in service and weather holds up.

Name	Report Date
Joel Robidoux	3/22/2023