



**North Dakota Public Service Commission Monthly Construction Progress Report**

**Project Description:** The Spring Creek II Pump Station is being constructed in support of ONEOK's existing Demicks Lake NGL Pipeline (PU-18-399), completed in January 2020. The Project will consist of three (3), 5,000 horsepower electrically driven pumps and associated facilities located along and adjacent to the existing Demicks Lake Pipeline located in McKenzie County, North Dakota.

**PSC Case No.:** PU-22-164

**Company:** ONEOK Bakken Pipeline, L.L.C.

**Report Date:** April 25, 2023

CONTACT LIST			
Company	Title	Name	Phone
ONEOK	Project Manager	Joel Robidoux	
ONEOK	Env. Project Manager	Andrew L. Hackler	918-561-5373
ONEOK	Construction Lead	Jeremy Morgan	580-741-1529
KLJ	Environmental Inspector	Steve Czczok	701-355-8452
KLJ	Environmental Inspector	Lexee Craig	701-355-8452

**Activity for the Month:** Primary activities for this period included: electrical construction activities, Commissioning and putting the station In-Service.

CONSTRUCTION PROGRESS		
Milestone	% Complete	Comments
Site Preparation- Grading	92%	Major grading completed. Contractor will be back at the end of the project to do final grade. Grading contractor plans to return to complete in May.
Construction- Concrete	100%	Major items have been poured.
Construction- Mechanical	96%	Mechanical scope complete 10/28. Painting of all above ground piping remains and is tentatively scheduled to begin on 5/15/2023
Construction- Electrical	98%	Major construction complete. Finishing up few items.
Major Equipment Set	100%	All major equipment is set.
Field Fabrication	100%	All field fabrication is complete
Hydrostatic Testing	100%	All hydro tests are complete
I/E Install	98%	Major construction complete. Finishing up few items.
Loop Checks	100%	Complete.
Commissioning	100%	Site is In-Service as of 4/13/2023.