



**North Dakota Public Service Commission Monthly Construction Progress Report**

**Project Description:** The Spring Creek II Pump Station is being constructed in support of ONEOK's existing Demicks Lake NGL Pipeline (PU-18-399), completed in January 2020. The Project will consist of three (3), 5,000 horsepower electrically driven pumps and associated facilities located along and adjacent to the existing Demicks Lake Pipeline located in McKenzie County, North Dakota.

**PSC Case No.:** PU-22-164

**Company:** ONEOK Bakken Pipeline, L.L.C.

**Report Date:** May 24, 2023

CONTACT LIST			
Company	Title	Name	Phone
ONEOK	Project Manager	Joel Robidoux	918-595-1579
ONEOK	Env. Project Manager	Andrew L. Hackler	918-561-5373
ONEOK	Construction Lead	Jeremy Morgan	580-741-1529
KLJ	Environmental Inspector	Steve Czczok	701-355-8452
KLJ	Environmental Inspector	Lexee Craig	701-355-8452

**Activity for the Month:** Primary activities for this period included: electrical construction activities, Commissioning and putting the station In-Service.

CONSTRUCTION PROGRESS		
Milestone	% Complete	Comments
Site Preparation- Grading	100%	Final grading is complete
Construction- Concrete	100%	Complete
Construction- Mechanical	98%	Painting of all above ground piping underway.
Construction- Electrical	100%	Complete
Major Equipment Set	100%	Complete
Field Fabrication	100%	Complete
Hydrostatic Testing	100%	Complete
I/E Install	100%	Complete
Loop Checks	100%	Complete.
Commissioning	100%	Site is In-Service as of 4/13/2023.