

Case #: PU-22-380

Project: Pioneer Generation Station Phase IV

Month Ending: 3/31/2023



Title	Name	Company	Office Phone	Cell Phone	Email Address
Environmental Director	Erin Dukart	Basin Electric	701-557-5557	701-426-8116	<a href="mailto:edukart@bepc.com">edukart@bepc.com</a>
Project Manager	Jim Lund	Basin Electric	701-557-5730	701-214-9098	<a href="mailto:jlund@bepc.com">jlund@bepc.com</a>
Project Engineer	Dana Jensen	Basin Electric	701-557-5721	701-934-5927	<a href="mailto:djensen@bepc.com">djensen@bepc.com</a>
Construction Manager	Darrell Slavick	Basin Electric	701-557-5146	701-202-5418	<a href="mailto:dslavick@bepc.com">dslavick@bepc.com</a>
Field Coordinator	Cole Kothman	Basin Electric	701-557-5147	763-227-1170	<a href="mailto:ckothman@bepc.com">ckothman@bepc.com</a>

**Safety**

Mobilization and safety orientations ongoing, no safety incidents to date

**Environmental**

One minor environmental spill on asphalt driveway (~2 gallons) when a delivery driver had a hose fail on their equipment. No injuries or contaminated soil. Spill was contained and cleaned up immediately.

**Construction Progress**

Earthwork contractor mobilized and began snow removal and topsoil stripping. SEH was on site to witness stripping methods on behalf of the PSC and found them to be acceptable.

CTG bathtub excavation in progress.

**Scheduled Activities**

Continue excavations for CTG (Combustion Turbine Generator) and RICE (Reciprocating Internal Combustion Engine) areas.

Piling contractor to mobilize and start drilling piles throughout April.

Mobilize mechanical and electrical craft to start receiving underground materials.

**Comments**

None at this time.