

Case #: PU-22-380

Project: Pioneer Generation Station Phase IV

Month Ending: 6/30/2023



Title	Name	Company	Office Phone	Cell Phone	Email Address
Environmental Director	Erin Dukart	Basin Electric	701-557-5557	701-426-8116	edukart@bepc.com
Project Manager	Jim Lund	Basin Electric	701-557-5730	701-214-9098	jlund@bepc.com
Project Engineer	Dana Jensen	Basin Electric	701-557-5721	701-934-5927	djensen@bepc.com
Construction Manager	Darrell Slavick	Basin Electric	701-557-5146	701-202-5418	dslavick@bepc.com
Field Coordinator	Cole Kothman	Basin Electric	701-557-5147	763-227-1170	ckothman@bepc.com

Safety

Site contractor count is roughly 200 between both sides of the jobsite. There was a first aid and a few minor property damage incidents, a couple of which were repetitive with wind catching rental UTV doors and breaking the windows.

Environmental

BMPs are being installed and managed per the SWPPP. Site fencing is ongoing, and there were no environmental incidents for the month.

Construction Progress

Earthwork continues with mass grading of the CTG evaporation pond and new substation areas. Focus continues on trenching and excavations for piping/duct banks and underground foundations.

Deep foundation contractor completed the drilled shafts in the RICE area and demobilized.

Mechanical and electrical contractor continues with underground utility installation, and foundations are being installed immediately after.

The first section of RICE engine hall floor has been poured, with the second section prepped to be poured soon. CTG building backfill and rebar installation is ongoing, with floor pours commencing in early to mid-July.

Scheduled Activities

Mass excavation efforts will continue slowing down, with focus primarily on underground utility install and backfill

Mechanical and electrical contractor continues pushing to get underground utilities installed

Foundation and underground contractor continues installing duct bank, mud sill, pile caps, and building foundation work once utility trenches are backfilled.

CTG evaporation pond earthwork to be completed and liner install started.

Start receiving materials in preparation of substation contractor mobilization early August.

Comments

None at this time.