

Case #: PU-22-380

Project: Pioneer Generation Station Phase IV

Month Ending: 7/31/2023



Title	Name	Company	Office Phone	Cell Phone	Email Address
Environmental Director	Erin Dukart	Basin Electric	701-557-5557	701-426-8116	edukart@bepc.com
Project Manager	Jim Lund	Basin Electric	701-557-5730	701-214-9098	jlund@bepc.com
Project Engineer	Dana Jensen	Basin Electric	701-557-5721	701-934-5927	djensen@bepc.com
Construction Manager	Darrell Slavick	Basin Electric	701-557-5146	701-202-5418	dslavick@bepc.com

Safety

Site contractor count is consistently over 225, which is reflected in a handful of property damage and first aid-type incidents. One recordable injury this month when a worker ended up dislocating their finger on a 2x4.

Environmental

BMPs are being installed and managed per the SWPPP.
Site fencing and gate install continues, and there was one hydraulic spill incident with another gravel truck with a leaking hose.

Construction Progress

Mass earthwork was wrapping up toward the end of the month with the CTG evaporation pond and new substation areas getting completed. Focus remains on trenching and excavations for piping/duct banks and underground foundations.

Mechanical and electrical contractor continues with underground utility installation, and foundation placement is ongoing.

The RICE building floor is nearing completion, and the major turbine foundations are ongoing in the CTG.

Started receiving building steel for erection to commence early August.

Scheduled Activities

Mechanical and electrical contractor continues pushing to get underground utilities installed and get "out of the ground"

Foundation contractor will wrap up the RICE building foundation and move to the ancillary pads. CTG slab-on-grade work will continue in efforts to facilitate building erection.

CTG evaporation pond liner install to begin mid month.

Substation contractor to install foundations and fencing.

Comments

None at this time.