

Case #: PU-22-380

Project: Pioneer Generation Station Phase IV

Month Ending: 8/31/2023



Title	Name	Company	Office Phone	Cell Phone	Email Address
Environmental Director	Erin Dukart	Basin Electric	701-557-5557	701-426-8116	edukart@becp.com
Project Manager	Jim Lund	Basin Electric	701-557-5730	701-214-9098	jlund@becp.com
Project Engineer	Dana Jensen	Basin Electric	701-557-5721	701-934-5927	djensen@becp.com
Construction Manager	Darrell Slavick	Basin Electric	701-557-5146	701-202-5418	dslavick@becp.com

Safety

Site contractor count is still consistently over 200, which is reflected in a handful of property damage and first aid-type incidents.

Environmental

BMPs are being installed and managed per the SWPPP.
One minor environmental spill when a nearly empty catch basin collecting threading oil blew over in a windy day.

Construction Progress

Focus remains on completing piping/duct banks and underground foundations.
Main concrete floor pours are completed.
Building erection is ongoing on both sides of the site.
Switchyard contractor has mobilized and is working on concrete pier installation.

Scheduled Activities

Mechanical and electrical contractor continues pushing to get underground utilities installed and get "out of the ground"
Building erection will continue in an effort to get the buildings sided prior to winter.
Backfill around main foundations is ongoing, and ancillary equipment pads continue being installed.
Switchyard contractor will start grounding activities and receiving materials.

Comments

None at this time.