

Case #: PU-22-380

Project: Pioneer Generation Station Phase IV

Month Ending: 9/30/2023



Title	Name	Company	Office Phone	Cell Phone	Email Address
Environmental Director	Erin Dukart	Basin Electric	701-557-5557	701-426-8116	edukart@becp.com
Project Manager	Jim Lund	Basin Electric	701-557-5730	701-214-9098	jlund@becp.com
Project Engineer	Dana Jensen	Basin Electric	701-557-5721	701-934-5927	djensen@becp.com
Construction Manager	Darrell Slavick	Basin Electric	701-557-5146	701-202-5418	dslavick@becp.com

Safety

Site contractor count maintained at approximately 200 throughout the majority of September, reflected in a handful of property damage and first aid-type incidents.

Environmental

BMPs are being installed and managed per the SWPPP.
No environmental incidents in the month of September.

Construction Progress

Focus remains on completing piping/duct banks and underground foundations, and getting areas backfilled.

Pushing to complete large concrete pours before the weather changes.

Steel building erection continues on both sides of the site.

Switchyard contractor poured the majority of their piers, and has started setting steel and installing grounding/conduits.

Scheduled Activities

Mechanical and electrical contractor continues pushing to get underground utilities installed, tested, and backfill

Building erection will continue, and the sheeting contractor will begin closing in the buildings.

Finish pouring remaining buildings and transformer foundations.

Switchyard contractor will push hard to complete grounding and conduit installs before freeze-up.

Material receiving for the RICE side will pick up, as the cargo from Finland begins to arrive.

Comments

None at this time.