

Case #: PU-22-380

Project: Pioneer Generation Station Phase IV

Month Ending: 10/31/2023



Title	Name	Company	Office Phone	Cell Phone	Email Address
Environmental Director	Erin Dukart	Basin Electric	701-557-5557	701-426-8116	edukart@becp.com
Project Manager	Jim Lund	Basin Electric	701-557-5730	701-214-9098	jlund@becp.com
Project Engineer	Dana Jensen	Basin Electric	701-557-5721	701-934-5927	djensen@becp.com
Construction Manager	Darrell Slavick	Basin Electric	701-557-5146	701-202-5418	dslavick@becp.com

Safety

Site contractor count maintained at approximately 180 throughout the majority of October, reflected in another month with several minor first aid and property damage-type incidents.

Environmental

BMPs are being installed and managed per the SWPPP.
No environmental incidents in the month of October.

Construction Progress

Focus remains on completing piping/duct banks and underground foundations, and getting areas backfilled. Mechanical contractor has been working on hydrotesting and pipe pigging/blows.

Completed the majority of the large concrete pours, and started demobilizing the on-site concrete batch plant.

Steel building erection continues on both sides of the site. Sheeting contractor has started sheeting the CTG building, and trim work on the RICE engine hall.

Switchyard contractor set the majority of the steel structures, and has been focusing on underground conduit and trench drain install prior to ground freeze-up.

Received all RICE equipment from Finland, with the exception of the engine blocks that are in Williston.

Scheduled Activities

Mechanical contractor continues line pigging and blows, and will start sealing systems with a nitrogen blanket.

Building erection will continue, and the sheeting contractor will continue closing in the buildings.

Finish pouring CTG GSU fire walls, and misc housekeeping slabs

Switchyard contractor will continue cable trench install, and shift back toward steel and equipment erection.

Comments

None at this time.